BRUHATH BENGALURU MAHANAGARA PALIKE

PROJECT MANAGEMENT CONSULTANCY REPORT

Client: Assistant Executive Engineer, Yelahanka Sub division, BBMP, Bangalore.

Contractor: Sri KiranGowda D (Sri Channakeshwara Enterprises) , Contractor, Bangalore.

Name of Work: 'Maintenance and repairs of Footpath in Chowdeshwari ward no-02 of Yelahanka Sub division", BBMP, Bangalore.

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Ref: CACE/BBMP/EE/DIV/YNK/13/2023-24
Name of Work : 'Maintenance and repairs of Footpath in Chowdeshwari ward no-02 of Yelahanka Sub division", BBMP, Bangalore.

Name of Client	:	:	**Executive Engineer, Yelahanka Division, BBMP, Bangalore.**
Contractor/Agency	:	:	**Sri KiranGowda D (Sri Channakeshwara Enterprises) , Contractor, Bangalore.**
Total Cost	:	:	Rs.23.98 Lakhs
Date of Inspection	:	:	24.11.2023
Status of Bill	:	:	First and Final
In the Presence of	:	:	(a)**Assistant Engineer Ward No.02 , BBMP, Bangalore.**
	:	:	(b) **Mr. Prajwal H,** Engineer M/S Civil Aim Consultants & Engineers

A.E.E

Sl.No	Description of the Item	Unit	Qty	Comments / observations
1	Removing and resetting of Kerb stones	M	578.70	Work done up to the billed quantity and Quality is satisfactory
2	Providing and laying in position cement concrete for levelling couse for all works.Mix 1:3:6(M10) using 40mm nominal size.	Cum	14.00	Work done up to the billed quantity and Quality is satisfactory
3	Supplying and fixing M15 grade precast cememnt concrete kerbstones for roadway with CM1:3 Fixed and finished	Nos	1556.00	Work done up to the billed quantity and Quality is satisfactory
4	Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces	Sqm	447.35	Work done up to the billed quantity and Quality is satisfactory
5	Providing and fixing pre cast reinforced cemnet concrete covering slabs of 10Cm thick made out of M25	Sqm	124.20	Work done up to the billed quantity and Quality is satisfactory

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

Sl.No	Description of the Item	Unit	Qty	Comments / observations
7	Hydraulic Excavator of 0.9 Cm Bucket	Hr	36.00	Work done up to the billed quantity and Quality is satisfactory
8	1024- Providing Tractor 40HP Hire Charges of including Operator and Fuel	Day	135.00	Work done up to the billed quantity and Quality is satisfactory
9	Providing Casual Labours (Unskilled mazador Heavy)	Nos	1080.00	Work done up to the billed quantity and Quality is satisfactory
10	Supply and fixing of retro reflective Single arrow road name sign board of size 1600mm X 900mm made out of retro reflective sheeting conforming to Type XI Standards ASTM D4956-09& as per IRC67-2012 for full back ground of blue colour & white letters and fixed over 4mm thick aluminium composite materials sheet	Nos	4.00	Work done up to the billed quantity and Quality is satisfactory
E1	Earthwork excavation by mechanical means for drains canals waste weir,draft approach channels keys trenches foundation of bridges and such similar works	Cum	812.77	Work done up to the billed quantity and Quality is satisfactory
E2	Cost of Haulage Excluding loading and unloading taking output 10t load and lead 10km = 100km	T.Km	1040.34	Work done up to the billed quantity and Quality is satisfactory

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

A.E.E